METHOD STATEMENT

METHOD STATEMENT

FOR



INSTALLATION OF CHILLED WATER PIPING



BURJ DUBAI – THE RESIDENCES

For HVAC and Engineering Content Visit: www.hvacsimplified.in

| BUR] | DUBAI | Burj Dubai – The R | esidences | Nasa M | ultiplex | |
|---|--|--|--|--|---------------------|--|
| THE | E RESIDENCES | Client :- Emaar Proper | rties | Contractor (1804) | ETA M&E Division | |
| Meth | od Statement Tit | <u>e</u> | Met | hod Stateme | nt No. | |
| Installation and testing of Chilled Water Piping ETA / MS / M | | | / M – 002.A | | | |
| | (Pre-insulated) <u><i>Rev. No. & Date:</i></u> | | <u>.</u> | | | |
| | | | '2' | [•] 2 [•] 04.07.2004 | | |
| ſ | ourj D | | ne ke | SIUE . | nces | |
| | | <u>MEP Con</u> Roberts & 1 | <u>nsultant</u> Bagot <u>sultant</u> Partners | | | |
| | | <u>MEP Con</u> Roberts & | <u>nsultant</u> Bagot <u>sultant</u> Partners | | | |
| | | MEP Con Roberts & 1 | nsultant Bagot sultant Partners | | | |
| 2 | Revised as per Consultant Comments | Design Col Woods I MEP Con Roberts & I 04.07.04 | nsultant Bagot sultant Partners | | | |
| 2 | Revised as per Consultant Comments Issued for Approval | Design Col Woods I MEP Con Roberts & 1 04.07.04 10.06.04 | nsultant Bagot sultant Partners | | | |
| 2 1 0 | Revised as per Consultant Comments Issued for Approval Issued for Approval | Design Col Woods I MEP Con Roberts & I 04.07.04 10.06.04 08.06.04 | nsultant Bagot sultant Partners | | | |
| 2 1 0 | Revised as per Consultant Comments Issued for Approval Issued for Approval | Design Col Woods I MEP Con Roberts & I 04.07.04 10.06.04 08.06.04 ETA Mage | nsultant Bagot sultant Partners | NMX | MACE | |

Page 1 of 10

| BUR] DUBAI | | | Burj Dubai – The Residences | Nasa M | lultiplex | | |
|------------|----------------|--|---|--|---------------------------------|--|--|
| ТН | THE RESIDENCES | | Client :- Emaar Properties | MEP Contractor (1804) | ETA | | |
| Metl | hod Sta | tement Tit |]e | Mothod Statom | M&E Division | | |
| Insta | allation | and testin | g of Chilled Water Piping | | <u>ent No.</u> S / M _ 002 A | | |
| | | | (Pre-insulated) | Rev. No. & Date | 2: 2: | | |
| | | | | [•] 2 [•] 04.07.2004 | | | |
| | | | | | | | |
| 1.0 | Scope | e : | | | | | |
| | 1.1 | This met of chilled | hod statement applied to installation, pre l water piping including and accessories. | ssure testing, joir | t insulation | | |
| 2.0 | Purp | ose : | | | | | |
| | 2.1 | 2.1 Purpose of this method statement is to outline the method of storage, handling, fabrication, installation, pressure testing, joint insulation and water piping including fittings. | | | | | |
| 3.0 | Mate | rial : | | | | | |
| | 3.1 | <u>Pipes</u> | | | | | |
| | | ERW, bla | ack steel, SCH 40, Grade 'B' | | | | |
| | 3.2 | Fittings | | | | | |
| | | Fabricate | ed MI fittings, grooved ends. | | | | |
| | 3.3 | Supportin | ng Materials | | | | |
| | | Fabricate | ed MS structured supports. (Sketch enclos | ed) | | | |
| 4.0 | Meth | od : | | | | | |
| | 4.1 | 1 Storage : | | | | | |
| | | 4.1.1 A | Il material while unloading shall not be the ground with the help of mobile / tow | dropped, but slov er crane. | vly lowered | | |
| | | 4.1.2 F st | or pipes, wooden supports shall be placed or the floor. | laced beneath at equal distance. I | | | |
| | | 4.1.3 F | Pipes shall be stacked on a flat surface wit | h adequate suppo | rts. | | |
| | | 4.1.4 H | End caps of pipes shall be in place until re | place until removed for installation. | | | |

Page 2 of 10

| BURJ DUBAI THE RESIDENCES | | Burj Dubai – The Residences | Nasa Multiplex | | |
|------------------------------|--|---|---|---------------|--|
| | | Client :- Emaar Properties | MEP Contractor (1804) | ETA | |
| | | | | M&E Division | |
| Method Sta | <u>tement T</u> | <u>'itle</u> | Method Stateme | ent No. | |
| Installation | and testi | ng of Chilled Water Piping | ETA / MS | 5 / M – 002.A | |
| | | (Pre-insulated) | <u>Rev. No. & Date</u> | <u>.</u> | |
| | | | ·2· 04.07. | 2004 | |
| | 4.1.5 | While stacking, it shall be ensured that pip below and smaller sizes on top. | bes of bigger sizes | s are placed | |
| | 4.1.6 | All pipes shall be covered and shall not be | exposed to direct | sunlight. | |
| | 4.1.7 | Insulation material shall be segregated as retrieval, stores out of direct heat. | per size, thickne | ess for easy | |
| | 4.1.8 | Manufacturers instructions for storage sha items. | ll be followed for | r applicable | |
| 4.2 | Prepar | ration : | | | |
| | 4.2.1 | Check and ensure all drawings used fo approved for construction. | r installation are | latest and | |
| | 4.2.2 | Mark the pipe routing and support loc approved drawings. | ations in the tre | nch as per | |
| | 4.2.3 | Check the co-ordination of piping layout w pipe route with minimum bends/offsets. | with other services and decide | | |
| | 4.2.4 | Check and ensure sufficient clearance are insulation. | e around pipe for applying joint AS angle / channels . | | |
| | 4.2.5 | Fabricate the structural supports from MS | | | |
| 4.3 | Installa | ation : | | | |
| | 4.3.1 | Lift pipe with the help of mobile / tower kept on 40 Ft. trailer. | crane and rope | / chain and | |
| | 4.3.2 Shift drive trailer to the site. | | | | |
| | 4.3.3 | Lift pipe with the help of tower crane rope | / chain. | | |
| | 4.3.4 | Unload at required position on the support | and adjust the pip | e. | |
| | 4.3.5 | Drill the holes in trench wall for fixing sup | ports. | | |
| | | | | | |

Page 3 of 10

| BUR] DUBAI | Burj Dubai – The Residences | Nasa M | ultiplex | |
|--|--|---|-----------------------------|--|
| THE RESIDENCES | Client :- Emaar Properties | MEP Contractor (1804) | ETA | |
| Method Statement 7 | Title | Method Stateme | ent No. | |
| Installation and test | ing of Chilled Water Piping | ETA / MS | 5 / M – 002.A | |
| | (Pre-insulated) | | <u>2:</u> .2004 | |
| 4.3.6 | Fix supports, as per sketch attached. | | | |
| 4.3.7 | Lay full length of 12m long as it fits to the | requirement. | | |
| 4.3.8 | For the shorter lengths requirement, me condition. | asure the length | as per site | |
| 4.3.9 Mark short length requirement on the pipe, remove the insula locally, cut the pipe with the help of gas cutting set, 200mm longer required then machine cut end of pipe to extract length. | | | | |
| 4.3.10 Short pieces to be jointed by grooved ends will be square comechanical cutter. | | | re cut with | |
| 4.3.11 | Prepare the pipe ends according to the typ grooved joints. | be of joints ie. welded joint / orkshop. | | |
| 4.3.12 | The end preparation shall be done at site w | | | |
| 4.3.13 | Welding / grooving as applicable shall be manufactures recommendations. Refer atta of Victaulic catalogue for groove preparati | done as per fitting / coupling ached copy of relevant pages on. | | |
| 4.3.14 | Shorter lengths of pipe that can be handl may be grooved joint or welded joint. La one welded joint either side. | ed by machine (u arger length pipes | upto 2 Mtr) s shall have | |
| 4.3.15 | End preparations for welded joints shal welding procedure. Method Statement M-0 | l be done as pe)17. | r approved | |
| 4.3.16 | After the end preparation clean the pipe and dust is left inside. | ends and ensure | no material | |
| 4.3.17 | Depending on site conditions, assemble lengths on the floor. Using threaded, welde applicable. | site conditions, assemble the piping into manageable loor. Using threaded, welded/groove coupled jointing as | | |
| 4.3.18 Qualified and approved welders shall be engaged for welding work Current certificates provided with M/S-M-017. | | | | |
| | | Page 4 d | of 10 | |

| BUR] DUBAI | Burj Dubai – The Residences | Nasa M | lultiplex |
|-----------------------------------|--|---|---|
| THE RESIDENCES | Client :- Emaar Properties | MEP Contractor (1804) | ETA M&E Division |
| Method Statement Tit | le | Method Stateme | ent No. |
| Installation and testin | g of Chilled Water Piping | ETA / MS | S / M – 002.A |
| | (Pre-insulated) | | 2: |
| | | ·2· 04.07 | .2004 |
| 4.3.19 In ti 4.3.20 A | nstall the pipe spool at heights as per app dy manner. lign and level the piping as per approved | roved drawings ir drawings. | n a neat and |
| a. b c. d e. | Pipes to be kept on the levelled (with tubes) supports. Bring the pipe ends touching to each ot Check the alignment with the help of sector opposite point on the pipe peripheration. Adjust the alignment with help of slight pipe. Repeat above procedure till sprit led deflection. | h the help of wa her. sprite level / set so ry. t knocking of han vel / sequence | ater column quare at the nmer on the give $\pm 15\%$ |
| 4.3.21 M d | Iake provisions for installing drain and ai rawings. | r vent points as po | er approved |
| 4.3.22 F | ix the blind plugs / temporary valves on a | all drain, air vent. | |
| 4.3.23 M q | Take temporary tapping provisions at nucleon uick filling and draining of pressure testing | nultiple points fo g water. | or easy and |
| 4.3.24 E | insure all joints are properly tightened. | | |
| 4.3.25 R N te | aise the "Work Inspection Request (WI MX QA/QC and consultant. Obtain clear esting. | R)" of piping ins trance for hydrau | tallation by lic pressure |
| 4.4 Pressure | e Testing : | | |
| 4.1 Th pro pip Flo Ri | the chilled water piping shall be tested accord essure and PN ratings of the pipes, pipe to ping. Test pressure as follows : poor piping test pressure : 15 Bar sers (Low & High) and trench piping : 20 | ording to the syste fitting and valves Bar | em working used in the |

Page 5 of 10

| BUR) DUBAI | Burj Dubai – The Residences | Nasa Multiplex | | |
|--|--|--|---|--|
| THE RESIDENCES | Client :- Emaar Properties | MEP Contractor (1804) | | |
| Method Statement T | itle | Method Statem | ent No. | |
| Installation and testi | ng of Chilled Water Piping | ETA / M | S / M – 002.A | |
| | (Pre-insulated) | Rev. No. & Date '2' 04.07 | <u>e:</u> .2004 | |
| 4.2 T r | The piping may be tested in sections or equirements. | in total, depend | ling on site | |
| 4.3 H | Estimate the piping volume and make arra f clean water. | ngement for requ | ired quality | |
| 4.4 A | Arrange for temporary piping / hose pipe raining the water. | connections for | filling and | |
| 4.5 H | Fix the temporary valves at air vent / dra ressure gauges.(Calibration Certificates pro | in points and ap ovided). | proved and | |
| 4.6 H | Till the piping system with clean water. | | | |
| 4.7 V | Varning signs will be displayed while catering arriers to be erected to exclude other worked | errying out pressure testing, | | |
| 4.8 I | During initial filling, employ sufficient man ength of the piping system for possible leak | n power to monitor the entire gages. | | |
| 4.9 I r s r | f leakages are observed, arrest the leakage najor, isolate the leaking portion with nea top the water filling / drain down complete o values are installed. | immediately. If l arest isolating val ly where tests are | eakages are ve and / or partial and | |
| 4.10 H | Rectify the leakages and again fill the water | | | |
| 4.11 H | Ensure no leakages throughout the entire pip | ping system. | | |
| 4.12 Observe for the leakages and pressurise the system using hydraulic pump. | | | | |
| 4.13 During pressurisation observe the joints and entire piping syst leakages. | | | system for | |
| 4.14 Pressurise the system till pressure on the pressure gauge at lo the system indicates pressure. | | | west part of | |
| 4.15 0 | Observe the pressure gauges readings for 8 rop in gauge pressure. | hours and ensure | e there is no | |
| | | Daga 6 | of 10 | |

Page 6 of 10

| BURJ DUBAI | Burj Dubai – The Residences | Nasa Multiplex | |
|--|-------------------------------|--------------------------|--------------|
| THE RESIDENCES | Client :- Emaar Properties | MEP Contractor (1804) | ETA |
| | | | M&E Division |
| Method Statement Title | | Method Stateme | ent No. |
| Installation and testing of Chilled Water Piping | | ETA / MS / M – 002.A | |
| (Pre-insulated) | | Rev. No. & Date: | |
| | | ·2· 04.07 | .2004 |

- 4.16 Raise the "WIR" for witnessing the hydraulic pressure testing by NMX QA/QC and consultant.
- 4.17 Obtain proceed with clearance for insulation only after satisfactory pressure testing.

4.5 Joint Insulation

Field joint insulation procedure

Field joint insulation shall be applied after the preinsulated pipes are installed and joined, either by welding or mechanically with mechanical couplings, and pressure-tested per the project's specifications. If the preinsulated piping system is supplied with leak detection / location system, please refer to the leak detection installation procedure prior to insulating the joints. Field insulation application at joints shall be as follows:

4.51. Joint Preparation

Ensure that the joint was tested and leak-free. Clean the surface of the pipe joint and remove any foreign material around the joint to be insulated. Make sure the joint is clean and dry. Apply by brush, red-oxide primer to the welded area and any scratched or damaged area.

- 4.5.2 Installation of G.I. sheet metal mould
- 4.5.3 Place the galvanized sheet metal mould/roll-up around the joint area. Ensure that the length of the mould is centered and equally distributed at each of the adjoining jacket pipe ends.
- 4.5.4 Locate the pouring hole and position on top of the joint.
- 4.5.5 Fasten the mould tightly with plastic straps or wires at three locations to ensure tightness between the jacket and the mould.
- 4.5.6 To ensure a complete closure of the G.I. sheet metal mould, apply 4mm Dia rivets every 2" distance along the G.I. overlapping ends.

Page 7 of 10

| BUR] DUBAI | Burj Dubai – The Residences | Nasa Multiplex | |
|--|-------------------------------|--------------------------|---------------|
| THE RESIDENCES | Client :- Emaar Properties | MEP Contractor (1804) | ETA |
| | | | M&E Division |
| Method Statement Title | | Method Statement No. | |
| Installation and testing of Chilled Water Piping | | ETA / MS | S / M – 002.A |
| (Pre-insulated) | | Rev. No. & Date: | |
| | | ·2· 04.07 | .2004 |

- 4.5.7 Seal both of the mould ends utilizing two wraps of mastic, duct or gray tape of 2" width.
- 4.5.8 Pouring of PU foam chemicals

After the sheet metal mould is securely placed on the field joint to be insulated, weigh the required amount of chemicals, Polyol & Isocyanate (ISO), in separate cups. Please note that Polyol has a distinctive smell, with a pale-to-dark yellow color; ISO is colored black. Both chemicals should not be exposed to air-moisture or heat for long hours. Make sure the chemicals containers are closed tightly after usage.

First, pour the Polyol (weighed in a cup) into the mixing cup/bucket. When ready to mix, pour the ISO (weighted in a cup) into the mixing cup/bucket with Polyol and using electric drill with mixer blade attached, mix the two chemicals for 20 seconds. Make sure the chemicals are thoroughly mixed. When the color of the mixture changes (from dark to pale yellow) or when the mixture is starting to rise, pour immediately (as quickly as possible) the mixture through the pouring hole of the mould. Allow few minutes for the foam to rise, then, plug the pouring hole to refrain rising foam from coming out of the hole.

- 4.5.9 Polyol and Isocyanate has to be kept in closed container until it is finally poured in the mixing bucket.
- 4.5.10 Heat shrinkable sleeve will only be applied to the ends of the HDPE mould for sealing.
- 4.5.11 Remove any excess foam at the mould seams and pouring hole. Clean the surface of the sheet metal mould. Remove the plastic straps/wires.
- 4.5.12 Cut the shrink sleeve to the required length. Remove the plastic backing of the shrink sleeve and place one end of the shrink sleeve on top of the mould and wrap around the joint allowing some overlap at the top of the joint (about 50mm for smaller pipe sizes to 150mm for larger pipe sizes). Ensure that the width of the shrink sleeve is centered with the joint to be sealed, completely covering the entire length of the mould.
- 4.5.13 The shrink sleeve should be loose when in place. This will compensate for the shrinkage of the material when heated.

Page 8 of 10

| BUR] DUBAI | | Burj Duba | i – The Residences | Nasa M | lultiplex | |
|------------|---|----------------------------------|--|---|--|---|
| ТН | THE RESIDENCES | | Client :- Ema | Client :- Emaar Properties | | ETA |
| | | | | • | | M&E Division |
| Meth | Method Statement Title | | | | Method Stateme | ent No. |
| Insta | allation | n and testing | g of Chilled Wa | ter Piping | ETA / MS | S / M – 002.A |
| | | | (Pre-insula | ated) | Rev. No. & Date '2' 04.07 | <u>e:</u> .2004 |
| | | 4.5.14 U Po th 4.5.15 W | sing the torch, p osition the closu the full width of the vith the torch, he atch and with a | bre-heat slightly the inner the patch so that the patch the shrink sleeve. the closure patch of gloved-hand, smoothen | r adhesive part of the is centered on the evenly. Do not over and tap lightly the | the closure patch. the overlap along erheat the closure |
| | patch and with a gloved-hand, smoothen and tap lightly the closure patc ensure good bonding. | | | | | |
| | 4.5.16 Start shrinking the sleeve from one end or from the middle and apply f circumferentially with the torch in brush-stroke motion until the shi sleeve is fully bonded on the joint. Do not overheat! | | | | | |
| | | 4.5.17 T fr | he sealing of the om the edges of | joint is completed when the sleeves. | n the melted adhes | ive is coming out |
| 5.0 | Insp | ection | | | | |
| | 5.1 | "WIR" by pressure te | NMX QA/QC sting, joint insul | and Consultant shall be ation and signed by Rob | raised for piping perts & Partners. | installation, |
| | 5.2 | Inspection testing and | shall be carried insulation stage | l out as per installation es by ETA QA/QC Dept | checklist during | installation, |
| | 5.3 | The entire | installation wor | k shall be supervised by | the supervisors/en | gineers. |
| 6.0 | Safe | ty | | | | |
| | 6.1 | Hot worworks. | k permit will b | be obtained prior to the | e commencement | of any hot |
| | 6.2 | All safety and proce | y precautions sh edure. | all be followed as per e | established project | safety plan |
| | 6.3 | Warning | signs shall be di | splayed while carrying o | out pressure testing | <i>y</i> . |
| | 6.4 | Only exp installation | perienced and slop and testing we | killed technicians shall ork. | be engaged for c | carrying out |

Page 9 of 10

| BUR] DUBAI | Burj Dubai – The Residences | Nasa Multiplex | |
|--|-------------------------------|-----------------------------|--------------|
| THE RESIDENCES | Client :- Emaar Properties | MEP Contractor (1804) | ETA |
| | | | M&E Division |
| Method Statement Titl | <u>e</u> | Method Statement No. | |
| Installation and testing of Chilled Water Piping | | ETA / MS / M - 002.A | |
| (Pre-insulated) | | <u>Rev. No. & Date:</u> | |
| ·2' 04.07.2004 | | 2004 | |

- 6.5 The people involved in the installation shall use PPE such as safety helmets, safety shoes, helmets, gloves etc.
- 6.6 Safety office shall check and ensure that all safety precautions are followed.
- 6.7 Safety office shall check and ensure chat all scaffolding and ladders used at site are having duly signed tags.
- 6.8 Fire extinguishers will be provided near to the hot work areas.
- 6.9 Welder screen for Arc Welding will be erected to protect against arc eye of other persons.
- 6.10 Necessary precautions shall be taken for fumes which are flammable, toxic and dangerous to humans.

7.0 **References**

- 7.1 "WIR" duly signed by ETA/NMX QA/QC and consultant for
 - i) Piping Installation
 - ii) Pressure Testing
 - iii) Insulation

8.0 Non Destructive Testing

See Method Statement M-018 (shall be submitted by specialist)

Page 10 of 10